

Phase	Street	Planned LF	Installed LF	% Complete / Billed	Remaining Work as of 1/31/26
1	Logan Ave	1,600	1,600	80%	restoration
	San Eduardo Ave	1,630	1,630	85%	restoration
	Kearney St (500 LF added after contract)	2,700	3,210	80%	restoration
	E Price St	1,000	1,000	80%	restoration
	O' Kane St	1,700	1,700	80%	restoration
	Guerrero St	3,000	3,000	68%	6 mainline connections, 60 services to swap, restoration
	Mier St	2,350	2,350	80%	restoration
	Garfield St	1,000	1,000	80%	restoration
2	Gale St	4,350	4,350	60%	17 mainline connections, 74 services to swap, restoration
	Calton Rd	1,500	1,000	50%	550 Lf of pipe to install; 5 mainline connections, 36 services to swap, restoration
	Logan Ave	3,000	1,620	65%	8 mainline connections, 23 services to swap, restoration

	E San Pedro St	1,000	1,000	68%	4 mainline connections, 36 services to swap, restoration
3	N Unitec Dr (added after contract)		1,350	75%	2 mainline connections, 8 services to swap, restoration
	San Mateo Dr	2,200	2,200	75%	2 mainline connections, 16 services to swap, restoration
	International Blvd	1,350	1,450	90%	restoration
	RB Group Entrance (added after contract)		1,500	90%	restoration
4	Horizon Loop	1,980	1,980	65%	1 mainline connections, 61 services to swap, restoration
	Bismark St	1,350	1,350	65%	8 mainline connections, 45 services to swap, restoration
	Ireland St (added after contract)		1,350	65%	8 mainline connections, 14 services to swap, restoration
Change Order 1	Uniroyal Dr / Regional Dr	150		0%	150 Lf of pipe to install; 2 mainline connections, restoration
	Northpoint Dr	2,220	1,320	45%	900 Lf of pipe to install; 2 mainline connections, 93 services to swap, restoration
	Aguila Azteca Dr / And Ramos Rd / Owk Dr	2,110		0%	2,110 Lf of pipe to install; 6 mainline connections, 7 services to swap, restoration
	Market St	1,250		0%	1,250 Lf of pipe to install; 8 mainline connections, 19 services to swap, restoration

	Musser St	1,650		0%	1,650 Lf of pipe to install; 2 mainline connections, 30 services to swap, restoration
--	-----------	-------	--	----	---