



April 17, 2026

Juan J. Molano, Jr.
Redline Architecture
1119 Flores, Suite 200
Laredo, TX 78040

RE: FY24-EBG-17 Economic Development & 311 Office Relocations

Dear Mr. Molano:

Zertuche Construction Texas, LLC will be submitting Change Order #2 for the above-mentioned project for zero dollars but for a ninety (90) day working day extension. Below is the summary and a justification of the time extension.

REVISED COMPLETION DATE DUE TO CHANGE ORDER NO. 1 FOR ROOF REPLACEMENT THAT ADDED SIXTY (60) WORKING DAYS TO PROJECT:

Change Order No. 1 was approved on 12-16-25. Adding 60 working days to the project resulted in a completion date of:

MARCH 17, 2026.

REVISED START DATE FOR ROOF REPLACEMENT DUE TO MATERIAL AND WEATHER DELAYS:

Roof Replacement will commence on April 27, 2026. Adding Ninety (90) Working Days to Roof Replacement start date of 4-27-26 will result in Change Order No. 2 of Ninety (90) Working days and a completion date of:

JULY 29, 2026.

If you have any questions or concerns, please do not hesitate to contact me.

Sincerely,

Ramon Zertuche II
President