

COUNTY : Webb  
PROJECT : STP 2B24(041)MM  
CONTROL : 3483-02-002  
HIGHWAY : SH 84  
LIMITS : FM 1472 to IH 35 West Frontage Rd

### UTILITY ADJUSTMENT CERTIFICATION


This is to certify that all utilities have been adjusted in accordance with the appropriate directives covering the adjustment of utilities, except those utilities listed below which will be adjusted in accordance with the appropriate directives.

Utility Owner	Description	Estimated Clearance Date	Phase/Step Impacted	Phase/Step Start Date	Effect on Construction
1. AEP Distribution	Aerial Electric Line and Power Poles (Crossing) STA 13+08	8/31/2024	Phase 0 Step 2	1/12/2026	Poles in conflict with proposed pavement and are to be relocated
2. AT&T	Aerial Fiber Line Attached to Power Pole (Crossing) STA 13+08	6/3/2024	Phase 0 Step 2	1/12/2026	Poles in conflict with pavement. Line to be relocated and moved underground
3. Hachar Trust/ Enterprise	Underground 8" Gas Line - Abandoned (Crossing) STA 73+30 to STA 75+50	5/31/2024	Phase 0 Step 2	1/12/2026	Line in conflict with proposed pavement and ditch grading. Line to be removed.
4. Kimmeridge Texas Gas	Underground 6" Gas Line (Crossing) STA 163+70 to STA 164+30	6/30/2024	Phase 0 Step 2	1/12/2026	In conflict with proposed ditch grading. To be adjusted to be UAR compliant
5. AEP Transmission	Aerial Transmission Line and Power Poles (Crossing) STA 164+20 to STA 164+90	6/30/2025	Phase 0 Step 2	1/12/2026	Does not meet minimum horizontal and vertical clearance from roadway and to be relocated
6. AEP Transmission	Aerial Transmission Line and Power Poles (Crossing) STA 272+30 to STA 277+60	6/30/2025	Phase 0 Step 2	1/12/2026	Does not meet minimum horizontal and vertical clearance from roadway and to be relocated

7. Kimmeridge Texas Gas	Overland 3.5" Polyplex Waterline (Crossing) STA 317+26 to STA 322+70	7/31/2024	Phase 0 Step 1A	8/1/2024	In conflict with proposed pavement and ditch grading and to be adjusted/relocated
8. Kimmeridge Texas Gas	Overland 3.5" Polyplex Waterline (Crossing) STA 337+68 to STA 339+82	7/31/2024	Phase 0 Step 1A	8/1/2024	In conflict with proposed pavement and ditch grading and to be adjusted/relocated
9. AEP Transmission	Aerial Transmission Line and Power Poles (Crossing) STA 363+30 to STA 368+70	6/30/2025	Phase 0 Step 1B	8/20/2025	Does not meet minimum horizontal and vertical clearance from roadway and to be relocated
10. AT&T	Underground Fiber Optic Line (Crossing) STA 452+35	11/30/2024	Phase 0 Step 1A	8/1/2024	In conflict with proposed ditch grading. To be adjusted to be UAR compliant. Proposed work for Phase 0 Step 1A to be performed between STA 452+00 to STA 277+60 until utility is cleared.

All of the utility companies have been contacted and it has been determined that the **above listed dates are estimated and subject to change prior to letting**. The adjustment of utilities in accordance with the above dates will not impede or delay the Contractor in construction of this project.

CITY OF LAREDO:

  
 Name: Joseph Neeb  
 Title: City Manager, City of Laredo  
 Date: 02-05-2024