



Siddons-Martin Emergency Group  
5511 Binz Engleman Rd  
San Antonio, TX, 78219  
USA  
Phone: (210) 661-3913

<b>Invoice #:</b>	307-0000032621
<b>PO #:</b>	
<b>Date:</b>	2/28/2025

Remit to: PO Box 679827 Dallas, TX, 75267 USA  
ACH/Wire instructions available upon request

Customer info:

Laredo, City of  
P.O. Box 210  
Attn: Accounts Payab  
Laredo, TX, 78042  
USA

Document info:

Work order #: 307-  
WO0000028465  
Service advisor: Kris West (A0CW)

Unit info:

Job #: 29766  
VIN: 4P1BCAFF7HA017103  
Unit:  
In / Out  
Hours: 3600/0  
Miles: 26665/0

Line # Description:  
1 **Condition:** TOWING / REINSTALL AXLES FROM TOWN  
**Cause:**  
**Correction:** REINSTALLED AXLE AND TORQUED BOLTS TO SPEC.

Part description:	Part #:	Qty:	Item price:	Total price:
AXLE GASKET	2208E1123	2.00	\$6.00	\$11.99
SUBLET	SUBLET	1.00	\$2678.00	\$2678.00

**Labor total: \$613.50**      **Parts total: \$11.99**      **Sublet total: \$2,678.00**      **Freight total: \$0.00**      **Line total: \$3,303.49**

Line # Description:  
2 **Condition:** RAISE AERIAL/CAB  
**Cause:**  
**Correction:** REMOVED TRUCK CONNECTION FROM AERIAL DEVICE. USED EXTERNAL BATTERIES TO POWER AERIAL DEVICE AND  
MANUAL OVER RIDES TO RAISE AERIAL. RAISED CAB AND SET BRACE. -

Part description:	Part #:	Qty:	Item price:	Total price:
-------------------	---------	------	-------------	--------------

**Labor total: \$818.00**      **Parts total: \$0.00**      **Sublet total: \$0.00**      **Freight total: \$0.00**      **Line total: \$818.00**

Line # Description:  
3 **Condition:** DIAG AND ESTIMATE FIRE REPAIR  
**Cause:**  
**Correction:** DISASSEMBLED FIRE DAMAGED AREAS AND INSPECTED. REPORTED FINDINGS TO OFFICE.

Part description:	Part #:	Qty:	Item price:	Total price:
-------------------	---------	------	-------------	--------------

**Labor total: \$1,443.78**      **Parts total: \$0.00**      **Sublet total: \$0.00**      **Freight total: \$0.00**      **Line total: \$1,443.78**



Siddons-Martin Emergency Group  
5511 Binz Engleman Rd  
San Antonio, TX, 78219  
USA  
Phone: (210) 661-3913

<b>Invoice #:</b>	307-0000032621
<b>PO #:</b>	
<b>Date:</b>	2/28/2025

---

Document info: Work order #: 307-WO0000028465

---

Line #      Description:  
4            **Condition:** WASH OFFICER SIDE OF UNIT  
              **Cause:**  
              **Correction:** WASHED UNIT

Part description:	Part #:	Qty:	Item price:	Total price:
-------------------	---------	------	-------------	--------------

---

<b>Labor total: \$409.00</b>	<b>Parts total: \$0.00</b>	<b>Sublet total: \$0.00</b>	<b>Freight total: \$0.00</b>	<b>Line total: \$409.00</b>
------------------------------	----------------------------	-----------------------------	------------------------------	-----------------------------

---

Line #      Description:  
5            **Condition:** REPLACE TRANSMISSION HARNESS (EXTERNAL)  
              **Cause:**  
              **Correction:** REPLACED DAMAGED EXTERNAL HARNESS AND TESTED. TRANSMISSION HAS CODES FOR INTERNAL HARNESS AND COMPONENT ISSUES. WILL NEED TO REPLACE INTERNAL PARTS.

Part description:	Part #:	Qty:	Item price:	Total price:
FREIGHT	FREIGHT	1.00	\$19.97	\$19.97
WIRE HARN,CHASSIS,MD,HD IVZ,GEN 5	64-4895-H005	1.00	\$335.00	\$335.00

---

<b>Labor total: \$613.52</b>	<b>Parts total: \$335.00</b>	<b>Sublet total: \$0.00</b>	<b>Freight total: \$19.97</b>	<b>Line total: \$968.49</b>
------------------------------	------------------------------	-----------------------------	-------------------------------	-----------------------------

---



Siddons-Martin Emergency Group  
5511 Binz Engleman Rd  
San Antonio, TX, 78219  
USA  
Phone: (210) 661-3913

<b>Invoice #:</b>	307-0000032621
<b>PO #:</b>	
<b>Date:</b>	2/28/2025

Document info: Work order #: 307-WO0000028465

Line # Description:  
6 **Condition:** TRANSMISSION INTERNAL HARNESS AND COMPONENT ISSUE.  
**Cause:** REMOVED TRANSMISSION FLUID LET SET OVER WEEKEND. REMOVED TRANSMISSION MODULE. PUT MODULES BACK UP. FOUND OUT I HAVE TO REMOVE TAK 4 CROSS MEMBER. REMOVED CROSS MEMBER. REMOVED MODULE. FOR JACK TO REPLACE INTERNAL COMPONENTS. CLEANING AND DISASSEMBLED MODULE. CLEANED ALL PARTS MISSING ONE SOLENOID.  
**Correction:** INSTALLED ALL NEW SOLENOIDS SENSORS FILTER SCREEN FLUID LEVEL AND ELECTRICAL HARNESS. CLEANED TRANSMISSION FILTE HOUSING. GOT NEW FLTERS. INSTALLED TRANSMISSION MODULE CHECKED COMMUNICATION WITH TROUBLE SHOOTING COMPUTER. FILLED SYSTEM WITH ATF, INSTALLED TAK 4 CROSS MEMBER AND TORUED BOLTS. RAN TRUCK TO TEST TRANSMISSION ALL FUNCTIONS WORKING NORMALLY.

Part description:	Part #:	Qty:	Item price:	Total price:
SOLENOID-IN BORE, CLOSED END	29545638	1.00	\$189.39	\$189.39
OIL LEVEL SENSOR	29549755	1.00	\$643.10	\$643.10
SWITCH ASSEMBLY-PRESSURE	29549658	1.00	\$107.99	\$107.99
SOLENOID-IN BORE, NORM LOW, CL	29544297	4.00	\$140.70	\$562.80
DEXRON III /MER BULK, QUART, ATF	CHVDMB	24.00	\$6.22	\$149.28
SOLENOID-IN BORE, NORM HIGH, C	29541897	2.00	\$130.75	\$261.50
GASKET-FILTER	29537066	1.00	\$5.81	\$5.81
KIT, TRANS ALLISON FILTER, SUMP,4 INCH	29558329	1.00	\$140.55	\$140.55
ELEC TAPE LX3/4 IN W 13 MIL BLACK	4YT85	3.00	\$21.19	\$63.56
HARNESS ASSEMBLY-WIRING	29549577	1.00	\$473.03	\$473.03
KIT-FILTER ASM, SUCTION	29558331	1.00	\$134.44	\$134.44
IT-SEAL & GASKET, 3000 CONTROL	29559768	1.00	\$148.24	\$148.24
SENSOR-SPEED, 90 DEG, BASE	29543433	1.00	\$270.34	\$270.34
SWITCH ASSEMBLY-PRESSURE	29552364	1.00	\$140.55	\$140.55
FREIGHT	FREIGHT	1.00	\$36.40	\$36.40

Labor total: \$2,454.02      Parts total: \$3,290.58      Sublet total: \$0.00      Freight total: \$36.40      Line total: \$5,781.00

Line # Description:  
7 **Condition:** REPLACE GENERATOR PTO/HYDRAULIC PUMP  
**Cause:**  
**Correction:**

Part description:	Part #:	Qty:	Item price:	Total price:
FREIGHT	FREIGHT	1.00	\$172.69	\$172.69
HYDRAULIC AW68 PER QT	CHVAW68D	20.00	\$4.85	\$97.00
HYD. HOSE ASSY	HA-4MEGATECH-4FJX-4F	1.00	\$103.55	\$103.55
PUMP,HYD,HG,6-10KW MAS STD DQ 45 CC,B-SPLINED S	1817966	1.00	\$3593.58	\$3593.58
PTO#280GMFJP-B5RK,INDEX B FLG 3000EVSP:1	2785745	1.00	\$2174.86	\$2174.86
FREIGHT	FREIGHT	1.00	\$84.10	\$84.10
CUSTOM HOSE ASSY	CUSTOM HOSE ASSY	1.00	\$1363.85	\$1363.85

Labor total: \$1,227.01      Parts total: \$5,968.99      Sublet total: \$1,363.85      Freight total: \$256.79      Line total: \$8,816.64



Siddons-Martin Emergency Group  
5511 Binz Engleman Rd  
San Antonio, TX, 78219  
USA  
Phone: (210) 661-3913

<b>Invoice #:</b>	307-0000032621
<b>PO #:</b>	
<b>Date:</b>	2/28/2025

Document info: Work order #: 307-WO0000028465

Line # Description:  
8 **Condition:** REPLACE OFFICER CAB LIFT HYDRAULIC LINES.  
**Cause:**  
**Correction:** REMOVED DAMAGED HYDRAULIC LINES AND INSTALLED NEW LINES. TESTED SYSTEM AND TOPPED OFF FLUIDS.

Part description:	Part #:	Qty:	Item price:	Total price:
SUBLET	SUBLET	1.00	\$107.99	\$107.99
FREIGHT	FREIGHT	1.00	\$19.50	\$19.50
DEXRON III /MER BULK, QUART, ATF	CHVDMB	4.00	\$6.22	\$24.89

**Labor total: \$306.76**      **Parts total: \$24.89**      **Sublet total: \$107.99**      **Freight total: \$19.50**      **Line total: \$459.14**

Line # Description:  
9 **Condition:** REMOVE AND REPLACE EXHAUST BLACKETS.  
**Cause:**  
**Correction:** STARTED TO INSTALL EXHAUST AND EXHAUST BLANKETS MODIFIED HEAT SHIELD TO FIT FOR NEW RUN OF POWER AND GROUND WIRES. INSTALLED LAST EXHAUST BLANKET

Part description:	Part #:	Qty:	Item price:	Total price:
FREIGHT	FREIGHT	1.00	\$83.28	\$83.28
CLAMP,MUFFLER,4.00" MC 400	80-6008	1.00	\$13.07	\$13.07
INSULATION BLANKET,EXHAUST	2070993	1.00	\$362.61	\$362.61
INSULATION BLANKET,EXHAUST 4.0 IN. 18 IN. LONG	2331350-1800	1.00	\$186.25	\$186.25
INSULATION BLANKET,EXHAUST DS,31. 2010 PUC	2070995	1.00	\$178.94	\$178.94
INSULATION BLANKET,EXHAUST IVZ,ISL,2013,LOWER	2426008	1.00	\$441.97	\$441.97

**Labor total: \$409.00**      **Parts total: \$1,182.84**      **Sublet total: \$0.00**      **Freight total: \$83.28**      **Line total: \$1,675.12**

Line # Description:  
10 **Condition:** REPLACE PUMP COOLER HOSES  
**Cause:**  
**Correction:** DRAINED COOLANT STARTED TO REMOVE COOLER LINES LOOKS TO BE 4 LINES -REMOVED COOLER LINES MADE NEW LINES AND INSTALLED

Part description:	Part #:	Qty:	Item price:	Total price:
CLAMP,CT 0.82-1.50	80-8020-020	4.00	\$17.94	\$71.76
FREIGHT	FREIGHT	1.00	\$16.84	\$16.84
HOSE,HEATER,1.00 SI	940375	300.00	\$1.77	\$531.00
CLAMP,CT 0.82-1.50	80-8020-020	4.00	\$17.94	\$71.74

**Labor total: \$1,636.01**      **Parts total: \$674.50**      **Sublet total: \$0.00**      **Freight total: \$16.84**      **Line total: \$2,327.35**



Siddons-Martin Emergency Group  
5511 Binz Engleman Rd  
San Antonio, TX, 78219  
USA  
Phone: (210) 661-3913

<b>Invoice #:</b>	307-0000032621
<b>PO #:</b>	
<b>Date:</b>	2/28/2025

Document info: Work order #: 307-WO0000028465

Line # Description:  
11 **Condition:** REPAIR DAMAGED POWER/GROUND WIRING GOING TO BATTERIES RE WRAPPED ELECTRICAL WIRES ON OFFICER SIDE  
ADDED WIRE LOOM FOR PROTECTION PULLED ALL BURNT WIRES OUT .CLEANED INSIDE RAILS RAN NEW TRANSMISSION HARNESS TO  
TRANSMISSION  
**Cause:**  
**Correction:** RUN NEW POWER AND GROUND WIRES PINNING OUT WIRES COVERED NEW POWER AND GROUND CABLES RAN CABLES  
IN FRAME SECURED POWER AND GROUND IN FRAME RAIL STARTED TO INSTALL PROTECTION SLEEVES ON POWER AND GROUNDS  
THAT GOT MELTED RAN ABS HARNESS AND CONNECTED TERMINATE BATTERY LEADS ON OFFICER SIDE START BUILDING BUSS BAR  
FINISHED CONNECTING POWER AND GROUND CHARGED BATTERIES -

Part description:	Part #:	Qty:	Item price:	Total price:
LUG STARTER/GROUND TIN PLATED 3/8 STUD ELBOW	25KD58	3.00	\$19.40	\$58.20
SLEEVING 1.5 IN 50FT L SILVER	2RMR4	6.00	\$7.52	\$45.12
2 GAUGE RED FLEX BATTERY CABLE	BCIW-R	25.00	\$7.78	\$194.58
2 GAUGE FLEX BATT CABLE	BCIW	25.00	\$7.78	\$194.58
3/8" STUD JUNCTION BLOCK RED	JB1-375R	2.00	\$20.02	\$40.04
1/4IN X 1IN COPPER FLAT BAR 3FT	CFL141	1.00	\$65.80	\$65.80
CABLE ASY BAT POS 3-31,STUD PIERCE,JULIAN	63-1726	2.00	\$29.51	\$59.02
DEUTSCH PIN TERMINAL (CHARGE OUT)	DTPB	10.00	\$2.20	\$22.00
DEUTSCH SOCKET TERMINAL 14-16 GAUGE (CHARGE OUT)	DTSB	10.00	\$2.24	\$22.37
CABLE ASY BAT NEG 3-31,STUD PIERCE,JULIAN	63-1727	2.00	\$29.51	\$59.02
LUG STARTER/GRUOND TIN PLATED 1/2 STR	25KD62	2.00	\$10.75	\$21.51
1/2 IN RED EXPANDABLE LOOM 1/4 TO 3/4	EL500R	25.00	\$1.86	\$46.53
FIT TRIM EDGE LEG 0.520 IN L 0.390 IN W	48RM19	25.00	\$3.78	\$94.47
LUG STARTER/GROUND TIN PLATED 3/8 STUD STR	25KD70	1.00	\$13.08	\$13.08

**Labor total: \$4,499.02**      **Parts total: \$936.32**      **Sublet total: \$0.00**      **Freight total: \$0.00**      **Line total: \$5,435.34**

Line # Description:  
12 **Condition:** REWIRE TANK LEVEL LIGHTS GOING TO CAB  
**Cause:**  
**Correction:** RAN NEW WIRE IN FRAME RAIL UP TO WATER LEVEL MODULE -TERMINATED BOTH ENDS WITH DEUTSCH CONNECTORS  
TESTED LIGHTS WORKING NORMALLY -

Part description:	Part #:	Qty:	Item price:	Total price:
FREIGHT	FREIGHT	1.00	\$59.28	\$59.28
DEUTSCH SOCKET TERMINAL 14-16 GAUGE (CHARGE OUT)	DTSB	8.00	\$2.24	\$17.90
CONNECTOR, DEUTSCH 6 PIN MALE	AT04-6P	1.00	\$7.60	\$7.60
18/5 19X30BC UNSH 600V 90C GRAY JACKET	OLF601805	50.00	\$5.62	\$281.06
CONNECTOR, DEUTSCH 6 PIN FEMALE	AT06-6S	1.00	\$7.01	\$7.01
CONNECTOR, 6 PIN RECEPTACLE WEDGE	AW6P	1.00	\$0.49	\$0.49
CONNECTOR, 6 PIN SOCKET WEDGE	AW6S	1.00	\$1.20	\$1.20
DEUTSCH PIN TERMINAL (CHARGE OUT)	DTPB	8.00	\$2.20	\$17.60

**Labor total: \$920.26**      **Parts total: \$332.86**      **Sublet total: \$0.00**      **Freight total: \$59.28**      **Line total: \$1,312.40**



Siddons-Martin Emergency Group  
5511 Binz Engleman Rd  
San Antonio, TX, 78219  
USA  
Phone: (210) 661-3913

<b>Invoice #:</b>	307-0000032621
<b>PO #:</b>	
<b>Date:</b>	2/28/2025

Document info: Work order #: 307-WO0000028465

Line # Description:  
13 **Condition:** INSPECTION - REAR GENERATOR WIRING.  
**Cause:**  
**Correction:** REMOVED DOOR ON BOTH SIDES AND INSPECTED WIRING. DID NOT FIND ANY FURTHER ISSUES WITH WIRING.

Part description:	Part #:	Qty:	Item price:	Total price:
-------------------	---------	------	-------------	--------------

<b>Labor total: \$1,227.00</b>	<b>Parts total: \$0.00</b>	<b>Sublet total: \$0.00</b>	<b>Freight total: \$0.00</b>	<b>Line total: \$1,227.00</b>
--------------------------------	----------------------------	-----------------------------	------------------------------	-------------------------------

Line # Description:  
14 **Condition:** REMOVE AND REPLACE ABS WIRING HARNESS  
**Cause:**  
**Correction:** REMOVED AND REPLACED ABS SYSTEM WIRING HARNESS. CONNECTED SCAN TOOL AND RAN TEST WITH NO FURTHER ISSUES.

Part description:	Part #:	Qty:	Item price:	Total price:
HARNESS,ABS CHASSIS,FRONT	64-4956-H001	1.00	\$193.32	\$193.32
FREIGHT	FREIGHT	1.00	\$29.06	\$29.06

<b>Labor total: \$715.75</b>	<b>Parts total: \$193.32</b>	<b>Sublet total: \$0.00</b>	<b>Freight total: \$29.06</b>	<b>Line total: \$938.13</b>
------------------------------	------------------------------	-----------------------------	-------------------------------	-----------------------------

Line # Description:  
15 **Condition:** REPLACE WABCO ABS CONTROL MODULE  
**Cause:**  
**Correction:** AFTER STARTING AND RUNNING UNIT AN ABS LIGHT WAS ON. THE UNIT WAS SCANNED AND IT WAS FOUND THE ABS MODULE IS NOT WORKING. THE HARNESS WAS DAMAGED IN THE FIRE AND POSSIBLE SHORTED THE CONTROL MODULE. REMOVED AND REPLACED MODULE AND TESTED WITH NO FURTHER ISSUES.

Part description:	Part #:	Qty:	Item price:	Total price:
FREIGHT	FREIGHT	1.00	\$26.96	\$26.96
ECU,ABS,E4F VERSION,CHAS MOUNT J1939,4S4M,500K	2914447	1.00	\$2296.70	\$2296.70

<b>Labor total: \$1,022.50</b>	<b>Parts total: \$2,296.70</b>	<b>Sublet total: \$0.00</b>	<b>Freight total: \$26.96</b>	<b>Line total: \$3,346.16</b>
--------------------------------	--------------------------------	-----------------------------	-------------------------------	-------------------------------



Siddons-Martin Emergency Group  
5511 Binz Engleman Rd  
San Antonio, TX, 78219  
USA  
Phone: (210) 661-3913

<b>Invoice #:</b>	307-0000032621
<b>PO #:</b>	
<b>Date:</b>	2/28/2025

Document info: Work order #: 307-WO0000028465

Line # Description:  
16 **Condition:** KUSSMAUL BATTERY CHARGER NOT WORKING AFTER FIRE.  
**Cause:**  
**Correction:** INSTALLED NEW KUSMUAL CHARGER . REWIRE INPUT WIRE AND HAD TO REWIRE DISPLAY . TESTED GOOD WAITING ON PARTS TO WIRE UP INPUT WIRE INSTALLED JUNCTION BOX AND MADE 120 V CONNECTIONS. -

Part description:	Part #:	Qty:	Item price:	Total price:
Pump Plus 1200 Charger, w/ Bar Graph Display	091-193-12	1.00	\$1255.40	\$1255.40
<b>Labor total: \$695.30</b>	<b>Parts total: \$1,255.40</b>	<b>Sublet total: \$0.00</b>	<b>Freight total: \$0.00</b>	<b>Line total: \$1,950.70</b>

Line # Description:  
17 **Condition:** COOLANT FLUSH  
**Cause:**  
**Correction:** FLUSHED OUT COOLANT SYSTEM DUE TO CONTAMINATION FROM MELTED COOLANT HOSES. FRESH WATER FLUSH X 5 DRAINED SYSTEM, FILLED SYSTEM WITH FINAL CHARGE COOLANT RAN SYSTEM TO BURP SYSTEM WILL TOP OFF WHEN COOLED OFF. SYSTEM WORKING NORMALLY

Part description:	Part #:	Qty:	Item price:	Total price:
RADIATOR CAP 10 LBS, STANT		1.00	\$11.28	\$11.28
FINAL CHARGE 50 50		52.00	\$9.87	\$513.24
<b>Labor total: \$1,227.01</b>	<b>Parts total: \$524.52</b>	<b>Sublet total: \$0.00</b>	<b>Freight total: \$0.00</b>	<b>Line total: \$1,751.53</b>

Line # Description:  
18 **Condition:** CHASSIS AIR LEAKS  
**Cause:**  
**Correction:** STARTED UNIT AND FOUND 2 AIR LEAKS. ONE AT THE GOVERNOR AND ONE AT THE TRANSFERCASE SHIFTER THAT WAS CUT TO SUPPLY AIR TO THE TRUCK WHILE TOWING. REPLACED BOTH SECTIONS OF 1/4 INCH LINE AND TESTED WITH NO FURTHER ISSUES.

Part description:	Part #:	Qty:	Item price:	Total price:
<b>Labor total: \$409.00</b>	<b>Parts total: \$0.00</b>	<b>Sublet total: \$0.00</b>	<b>Freight total: \$0.00</b>	<b>Line total: \$409.00</b>



Siddons-Martin Emergency Group  
5511 Binz Engleman Rd  
San Antonio, TX, 78219  
USA  
Phone: (210) 661-3913

<b>Invoice #:</b>	307-0000032621
<b>PO #:</b>	
<b>Date:</b>	2/28/2025

Document info: Work order #: 307-WO0000028465

Line # Description:  
19 **Condition:** REMOVE AND REPLACE GENERATOR  
**Cause:**  
**Correction:** GENERATOR SUSTAINED DAMAGED FROM BEING OVERHEATED BY THE HYD FLUID. RECOMMEND REPLACING THE GENERATOR.

REMOVED AND REPLACED GENERATOR. FILL WITH HYD FLUID AND TEST OPERATIONS. FOUND CONTROL HEAD NOT WORKING.  
INSTALLED A NEW CONTROL HEAD AND FIXED WIRING. TESTED WITH NO FURTHER ISSUES.

Part description:	Part #:	Qty:	Item price:	Total price:
CIRCUIT BREAKER	CB6339	2.00	\$9.38	\$18.76
HYDRAULIC GENERATOR, 6KW	HU06.0MCR-16R	1.00	\$9209.20	\$9209.20
FREIGHT	FREIGHT	1.00	\$229.05	\$229.05
12 24 VDC DIGITAL METER KIT SINGLE PHASE	HPMR800-1224	1.00	\$1366.53	\$1366.53

**Labor total: \$2,454.01**      **Parts total: \$10,594.49**      **Sublet total: \$0.00**      **Freight total: \$229.05**      **Line total: \$13,277.55**

Line # Description:  
20 **Condition:** REPLACE UNDERCAB INSULATION.  
**Cause:**  
**Correction:** STARTED TO REMOVE UNDER CAB INSULATION STARTED TO CLEAN OFF GLUE REMOVED GLUE AND PAINT FROM OFFICER WHEEL WE'LL. STARTED TO INSTALL UNDERCARRIAGE INSULATION CLEANED OFF REMAINING GLUE INSTALLED ALL UNDER CAB INSTALLATION AND TAPED ALL SEAMS REINSTALLED HEAT SHIELD PAINTED FENDER WELLS . FINISHED UNDER CAB INSULATION.  
INSTALLED NEW UNDER CAB WORK LIGHTS

Part description:	Part #:	Qty:	Item price:	Total price:
ADHESIVE REMOVER 1 GALLON REFILL	AR21	2.00	\$144.48	\$288.96
LIGHT,TRUCK-LITE,#40227 4" CLR,2 WIRE,W/GROMMET	1062681	2.00	\$31.57	\$63.13
FREIGHT	FREIGHT	1.00	\$17.12	\$17.12

**Labor total: \$3,067.52**      **Parts total: \$352.09**      **Sublet total: \$0.00**      **Freight total: \$17.12**      **Line total: \$3,436.73**



