



**CITY OF LAREDO  
ENGINEERING DEPARTMENT**

**CAEA No. 1 & Change Order No. 1**

**FY24-ENG-47 Springfield Ave. Extension Phase 4 Project**

**CONTRACTOR: ALC Construction Co., Inc.**

3706 Flores Ave  
Laredo, Texas, 78041

You are hereby requested to comply with the following changes from the contract plans and specifications. This document shall become an amendment to the contract and all provisions of the contract shall apply thereto.

Contingency					
ITEM	DESCRIPTION	UNIT	QTY	UNIT PRICE	TOTAL
1	TRMS RAS Inspections	LS	1	\$ 1,540.00	\$ 1,540.00
2	6" PVC Pipe Crossing with Risers	LF	74	\$ 50.00	\$ 3,700.00
3	Horizonaral Construction Joints for Street	LS	1	\$ 6,500.00	\$ 6,500.00

**CAEA No.1 Total \$ 11,740.00**

Change Order					
ITEM	DESCRIPTION	UNIT	QTY	UNIT PRICE	TOTAL
1	Contingency Not used	LS	1	\$ (28,260.00)	\$ (28,260.00)

<b>Contingency Amount as per Contract</b>	<b>\$40,000</b>
<b>CAEA No.1 Approved</b>	<b>\$11,740.00</b>
<b>Remaining Contingency Amount</b>	<b>\$28,260.00</b>
<b>Total Contract Amount</b>	<b>\$765,299.00</b>
<b>Revised Contract Amount</b>	<b>\$737,039.00</b>
<b>Original Contract Time</b>	<b>90 Working Days</b>
<b>Revised Contract Time</b>	<b>90 Working Days</b>

Justification:

The RAS inspection was added due to compliance with ADA standards that the city must comply with. The crossings was due to an error in the bid schedule. The plans call for 2-6" line crossings that span the length of the street pavement (40') plus some additional feet for clearance. This would give us the 92 LF shown in the bid schedule. However, this would place the conduits between the sidewalk, so the conduit length was extended so the sidewalk would not be disturbed in future connections. The plans do not call for horizontal construction joints, but they are needed in order to keep the structure from cracking.

Recommended by:

Accepted by:

\_\_\_\_\_  
Jesus Reyes, EIT  
City of Laredo Engineering

\_\_\_\_\_  
Daniel Alverado  
ALC Constructino Co., Inc.

Date: \_\_\_\_\_

Date: \_\_\_\_\_

Recommended by:

\_\_\_\_\_  
Jed A. Brown  
Chair of the WC-CL RMA  
Board Directors  
Date: \_\_\_\_\_

Recommended by:

\_\_\_\_\_  
Eliud De Los Santos, PE  
  
City Engineer  
Date: \_\_\_\_\_

Recommended by:

\_\_\_\_\_  
Wayne Nance, PE  
Porras Nance Engineering  
  
Date: \_\_\_\_\_

APPROVED BY:

\_\_\_\_\_  
Joseph Neeb  
City Manager  
  
Date: \_\_\_\_\_

APPROVED AS TO FORM:

\_\_\_\_\_  
Xavier Charles  
Assistant City Attorney  
  
Date: \_\_\_\_\_

ATTEST:

\_\_\_\_\_  
Mario Maldonado, Jr.  
City Secretary  
  
Date: \_\_\_\_\_